



**DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT
ANNUAL PROCUREMENT PLAN FOR FY 2023-24**


Ministry/Division	Local Govt. Rural Development and Cooperative/ Local Govt. Division.	Budget: Development
Agency	Dhaka Water Supply and Sewerage Authority	
Procurement Entity Name	Dhaka Water Supply and Sewerage Authority	
Project/Programme Name	DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT	Project Code: 224043800


SL no	Description of Procurement Packages Works/Goods/Services	Source of Funds	Allocation in Lakh Tk.
1.0	Procurement of Goods	ADB & GoB	704.550
2.0	Procurement of Works	ADB Loan & ADB Grant, AFD, EIB, DWASA & GoB	111,991.380
3.0	Procurement of Services	ADB Loan & ADB Grant, DWASA & GoB	4,020.540
4.0	Salary & Allowances	ADB & GoB	581.000
5.0	Workshop/Power supply/Courier/Advertisement//Gas & Fuel/Stationary etc	ADB, DWASA & GoB	110.050
6.0	TEC Hon./Testing fee/Transport/computer & office accesories/office establiment(repair maintenance) etc	ADB & GoB	103.420
7.0	Land acquisition & Demarcation pillar, boundary wall, land development etc.	DWASA & GoB	184.060
8.0	Road Cutting /Road restoration	GoB	995.000
9.0	Development Import Duty & Vat	GoB	30,000.000
10.0	Resettlement Compensation	GoB	4,990.000
	Total Value of Procurment =		153,680.000


IN Words: One Lakh Fifty Three Thousand Six Hundred and Eighty Lakh BDT


 প্রকৌঃ মোঃ আল-আমীন
 27/7/23
 নির্বাহী প্রকৌশলী
 ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।


 27/7/2023
 গাজী হাবিবুল হায়দার
 নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
 ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।


 27/7/23
 মোঃ ওয়াহিদুল ইসলাম খুরাদ
 তত্ত্বাবধায়ক প্রকৌশলী ও
 প্রকল্প পরিচালক
 ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।


 27/7/23
 Engr. Md. Nurul Islam
 Additional Chief Engineer (RP&D)
 Dhaka WASA


 30/7/2023
 ড. মোঃ মিজানুর রহমান
 উপ-ব্যবস্থাপনা পরিচালক
 (আরএম এ্যান্ড ডি) ও
 ব্যবস্থাপনা পরিচালকের
 রুটিন দায়িত্ব
 ঢাকা ওয়াসা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)
ANNUAL PROCUREMENT PLAN FOR FY 2023-24 (GOODS)

SI No	Description of Procurement Packages of (Goods)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Proc: method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.(RDPP)	(EA) Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY-23-24) in Lakh Tk.	Time code for process	Advertise PQ	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks	
1	Carried Over																						
1	Procurement of Domestic Water meter (NCB-03.7B)	Nr	20207	20192	OCB	PD	ADB-GoB	2134.080	1163.450	688.750	688.750	Planned Dates								295	150		
												Planned Days											
												Actual Dates	25-Apr-21	07-May-21	01-Aug-22	20-Jan-22	24-Jan-22	14-Feb-22					
2	Supply of spare parts and accessories for 8 no. Vehicles at PMU office Under DESWS Project, DWASA (RFQW No. 3.63)	Package	LS	-	RFQ	PD	ADB-GoB	-	15.000	14.690	0.800	Planned Dates								18	150		
												Planned Days											
												Actual Dates	14-Dec-22	26-Dec-22	26-Dec-22	27-Dec-22	27-Dec-22	01-Jan-23					
FY 2023-24 (New)																							
1	Supply of office stationaries materials (A4 Size Paper, Note Sheet, Letter Pad, Envelop etc.) at PMU office Under DESWS Project, DWASA (RFQ No. 3.64)	Package	-	LS	RFQ	PD	ADB-GoB	-	5.000	---	5.000	Planned Dates	16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23		16	30		
												Planned Days											
												Actual Dates											
2	Supply of PPEs, T-shirts with Project Name, Notebook, Bagpack and others associated with Site Visit for PMU Officials Under DESWS Project, DWASA (RFQ No. 3.65)	Package	-	LS	RFQ	PD	ADB-GoB	-	10.000	---	10.000	Planned Dates	16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23		16	30		
												Planned Days											
												Actual Dates											
Total Value of Goods=											704.550												

AP

AP Amin
29/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

AP
29/7/2023
গাজী হাবিবুল হায়দার
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

WAP
22/10/2023
মোঃ ওয়াহিদুল ইসলাম মুরাদ
তত্ত্বাবধায়ক প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

Engr. Md. Nurul Islam
29/7/23
Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

MD
30/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরএমি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
কর্তৃপক্ষ
ঢাকা ওয়াশা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-24 (WORKS)

Sl. No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk. (RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 23-24) in Lakh Tk.	Time code for process	Advertise PQ	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks					
1	Carried Over																										
1	Distribution network improvement [75mm-450mm Dia & (500 km in MODS zone-6 area)] - Package: ICB-02.7	Km	500 Km	494 Km	ICB	CCGP	ADB-GoB	41000.000	29463.312	29254.673	1951.140									499	1129	Work Complete					
2	Design, Build, Operation and Maintenance of Intake, Raw Water Pipeline, and 500 MLD Water Treatment Plant at Gandharbour under Dhaka Environmentally Sustainable Water Supply Project, Dhaka WASA, Bangladesh.	Package	1	1	ICB	CCGP	ADB.AFD.EIB-GoB	395792.410	169560.000	300604.387	64139.240	Planned Dates															
												Planned Days															
												Actual Dates	17-Nov-13	11-Nov-13	24-Aug-14	04-Mar-15	22-Mar-14	31-Mar-15									
3	Construction of Finished Water Transmission pipeline from WTP to injection point 14 km (+2000 mm Dia) Under DESWSP, DWASA (Package: ICB-02).	km	14km	14km	ICB	CCGP	ADB.AFD.GoB	88000.000	98702.670	7774.005	24500.000	Planned Dates															
												Planned Days															
												Actual Dates	18-Jan-19	12-Jun-19	27-Mar-21	25-Apr-21	26-Apr-21	06-May-21									
4	Construction of Distribution Reinforcement Pipeline Under DESWSP, DWASA (Package: ICB-3.1).	km	25km	25km	ICB	CCGP	ADB-GoB	63825.000	56170.400	58931.930	10500.000	Planned Dates															
												Planned Days															
												Actual Dates	14-Feb-19	10-Jun-19	03-Dec-19	20-Jun-21	23-Jun-21	09-Sep-21									
5	Design and Construction of Feeder Line Inside Dhaka City under DESWSP, DWASA (Package: ICB 3.2)	km	50km	45km	ICB	CCGP	ADB-GoB	46500	38520.000	37292.174	10085.000	Planned Dates															
												Planned Days															
												Actual Dates	24-May-21	11-Jul-21	22-Feb-22		26-Oct-22	28-Dec-22									

AP Amrin
27/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী

ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক

গাজী হাবিবুল হায়দার
27/07/2023
উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

27/07/2023
মোঃ ওয়াহিদুল ইসলাম মুরাদ
ভ্রাম্যমাণ প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

27/7/23
Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

30/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(জার্মানি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
কর্তৃত্ব দায়িত্ব
ঢাকা ওয়াসা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-24 (WORKS)

SL No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/ Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk. (RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY 23-24) in Lakh Tk.	Time code for process	Advertise PQ	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
FY 2023-24 (New)																						
1	Construction of 1 (one) No New DTW with ancillary works (5 km water line) & Supply of necessary materials at Intake area UNDER DESWSP, DWASA. (NCB No. 4.2)	Package	-	-	NCB	PD	ADB-GoB	332.030	-	-	0.000	Planned Days		16-Aug-23	13-Sep-23	25-Oct-23	06-Dec-23	20-Dec-23	13-Jan-24	150	547	
												Actual Dates										
2	Design, Drawing & Construction of New PMU Office at 14th Floor of DWASA Building (Setting of Thai Door, Partition, Tiles, Screen, Sanitary Fixtures etc.) Under DESWS Project, DWASA (RFQW No. 3.51)	Package	-	-	RFQW	PD	ADB-GoB	-	100.000	-	100.000	Planned Dates		16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23	15	120	
												Actual Dates										
3	Repair & routine Servicing of PMU office Electric Appliances at Under DESWS Project, DWASA(AC, Printer, Potocopyer etc. (RFQW No. 3.53)	Package	-	-	RFQW	PD	ADB-GoB	-	6.000	-	6.000	Planned Dates		16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23	15	30	
												Actual Dates										
4	Supply of spare parts and accessories for 8 no. Vehicles at PMU office Under DESWS Project, DWASA (RFQ No. 3.67)	Package	-	-	RFQW	PD	ADB-GoB	-	15.000	-	10.000	Planned Dates		17-Dec-23	26-Dec-23	26-Dec-23	27-Dec-23	31-Dec-23	02-Jan-24	15	45	
												Actual Dates										
Total Value of Works=											111291.380											

AP Anin
27/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

গাজী হাবিবুল হায়দার
27/07/2023
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

27/07/2023
মোঃ ওয়াহিদুল ইসলাম মুরাদ
তত্ত্বাবধায়ক প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

30/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আয়নি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালক
কটিন দায়িত্ব
ঢাকা ওয়াসা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-2024

ADF-GRANT PROJECT (0805-BAN(SF)) (Works)

Sl No	Description of Procurement Packages (Works)	Unit	Quantity (RDPP)	Real Quantity/Plan for 22-23	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.(RDPP)	EA Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year in Lakh Tk.	Time code for process	Advertise EOI	Invite/ Advertise Tender RFP	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award/ Negotiation	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks		
1	Construction of 100 Units structures of 300 toilets and bathing facilities in Korail Shat tola and adjacent areas-(OCB-1/ADF)	package	1	1	NCB	PD/MD	ADB-ADF(Grant)-GoB	361.7			100.00	Planned Dates		23.08.2023	30.09.2023	15.11.2023	30.11.2023		10.12.2023	107	12 months			
												Planned Days												
												Actual Dates												
2	Construction of 200 Units structures of 600 toilets and bathing facilities in South Goran, Meradia, Khilgao and adjacent areas-(OCB-2/ADF)	package	1	1	NCB	PD/MD	ADB-ADF(Grant)-GoB	723.4			300.00	Planned Dates		23.08.2023	30.09.2023	15.11.2023	30.11.2023		10.12.2023	107	18 months			
												Planned Days												
												Actual Dates												
3	Construction of 200 Units structures of 600 toilets and bathing facilities in Kalshi, Balur Math, Begun Tila Ceramic and adjacent areas-(OCB-3/ADF)	package	1	1	NCB	PD/MD	ADB-ADF(Grant)-GoB	723.4			300.00	Planned Dates		10.09.2023	17.10.2023	30.11.2023	14.12.2023		24.12.2023	107	18 months			
												Planned Days												
												Actual Dates												
Total Value of Works (ADF Grant)=											700.00													

AF/ADP
27/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

27/07/2023
গাজী হাবিবুল হায়দার
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

27/7/23
2023
মোঃ ওয়াহিদুল ইসলাম মুরাদ
তত্ত্বাবধায়ক প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াশা।

27/7/23
Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

27/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আবাসি এয়ার টি) ও
ব্যবস্থাপনা পরিচালকের
কর্তৃপক্ষ
ঢাকা ওয়াশা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-24 (SERVICES)

SI No	Description of Procurement Packages (Services)	Unit	Quantity (RDPP)	Real Quantity/Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk (RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY-23-24) in Lakh Tk.	Time code for process	Advertise PQ EOI	Invite/ Advertise Tender RFP	EOI/ Proposal Opening	EOI/ Proposal Evaluation	Negotiation	Approval	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Carried Over																						
1	Management, Design & Supervision Consultant for Intake, WTP & related Raw & Treated Water Pipes, International:697MM & National: 2310MM RFP -04/2014	mm	3007 Man Month	1837 MM	ICB (QCBS)	CCGP	ADB-GoB	31,500.000	17,040.000	15,503.389	182.000	Planned Dates								909	2430 days	
												Planned Days										
												Actual Dates	03-Oct-13	24-Aug-14	30-Oct-14	30-Apr-15	16-Mar-16	16-Mar-16	30-Mar-16			
2	NGO for assisting RP implementation in the area of Intake,Raw Water Transmission Route, WTP & Finished Water Transmission Route up to Injection point RFP -03/2014	mm	100 Man Months	Nat 100 MM	NCB (QCBS)	Ministry	ADB-GoB	1,239.950	984.950	1,184.890	63.000	Planned Dates								501	1080 days	
												Planned Days										
												Actual Dates	03-Oct-13	01-Apr-14	18-May-14	08-Apr-14	05-Jan-15	23-Feb-15	16-Feb-15			
3	NGO for assisting RP implementation in the area of P-3.1,P-3.2	mm	402mm	402mm	NCB (QCS)	MD	ADB-GoB	250.000	210.000	235.600	38.000	Planned Dates								337	1080 days	
												Planned Days										
												Actual Dates	12-Jan-21	20-Apr-21	60/20/2021	17-Oct-21	01-Dec-21	10-Dec-21	15-Dec-21			
4	Supply of 8 (Eight) No's MLSS for 24 months on Outsourcing Basis under DESWSP (RFQW No. -3.59).	mm	-	-	RFQ	PD	ADB-GoB	-	48.000	46.07	24.000	Planned Dates								14	730	
												Planned Days										
												Actual Dates		01-Sep-22	08-Sep-22	08-Sep-22	NA	14-Sep-22	15-Sep-22			
5	Supply of 8 (Eight) No's Driver for 24 months on Outsourcing Basis under DESWSP (RFQW No. -3.60).	mm	-	-	RFQ	PD	ADB-GoB	-	62.000	60.32	31.000	Planned Dates								15	730	
												Planned Days										
												Actual Dates		16-Oct-22	23-Oct-22	23-Oct-22	NA	26-Oct-22	31-Oct-22			
6	Management, Design, Supervision Consultant (MDS) for design review and supervision of construction for the design build (DB) contract comprising River water intake, Raw water pipeline, and a 500 MLD WTP and detailed design & supervision of construction works of P2, P3.1 and design review and supervision of Feeder line package (P3.2) under DESWSP, DWASA	mm	3007 Man Month	1138 MM	SSS	CCGP	ADB-GoB	31,500.000	12,729.634	12,726.918	3,000.520	Planned Dates								217	630 days	
												Planned Days										
												Actual Dates	NA	25-Aug-22	25-Sep-22	03-Oct-22	28-Mar-23	01-Feb-23	30-Mar-23			
7	Digital Survey of Acquired Project Areas at Intake, WTP and along the RWPL and Treated Water Pipeling Route under DESWS Project of DWASA (RFQS 02)		-	-	RFQ	PD	Dhaka WASA	-	16.08	15.940	15.940	Planned Dates								18	120	
												Planned Days										
												Actual Dates	NA	09-Mar-23	19-Mar-23	19-Mar-23	NA	21-Mar-23	27-Mar-23			
8	Additional Audit Certificate for Compliance on ADB Loan Covenants for FY 2021-22 by DWASA for DESWSP	mm	-	-	SSS	PD	ADB-GoB	-	6.440	6.44	6.440	Planned Dates								171	28	
												Planned Days										
												Actual Dates	NA	12-Jan-23	22-Jan-23	01-Jun-23	04-Jun-23	21-Jun-23	02-Jul-23			

[Signature]

AP/Amh
27/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
27/07/2023
গাজী হাবিবুল হায়দার
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
27/07/2023
মোঃ ওয়াহিদুল ইসলাম খুরাদ
উপ-প্রকল্প প্রকৌশলী
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

[Signature]
30/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরপি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
স্বত্ব দায়িত্ব
ঢাকা ওয়াসা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-24 (SERVICES)

SI No	Description of Procurement Packages (Services)	Unit	Quantity (RDPP)	Real Quantity/Plan for FY	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.(RDPP)	Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current year (FY-23-24) in Lakh Tk.	Time code for process	Advertise PQ EOI	Invite/ Advertise Tender RFP	EOI/ Proposal Opening	EOI/ Proposal Evaluation	Negotiation	Approval	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
FY 2023-2024 (New)																						
1	Developing Video Animation on Work Methodology of Package 3.1 under DESWS Project of Dhaka WASA (RFQS No 03)	LS	-	-	RFQ	PD	ADB-GoB	-	5.000		5.000	Planned Dates	16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23				
												Planned Days								16	30	
												Actual Dates										
2	Additional Audit Certificate for Compliance on ADB Loan Covenants for FY 2022-23 by DWASA for DESWSP	mm	-	-	SSS	PD	ADB-GoB	-	6.440		6.440	Planned Dates	16-Aug-23	25-Aug-23	25-Aug-23	26-Aug-23	30-Aug-23	01-Sep-23				
												Planned Days								16	28	
												Actual Dates										
Total Value of Services=											3,372.340											

Note: *int=International,*Nat=National,*mm=man month

Signature

Signature
27/7/23

প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

Signature

27/07/2023

গাজী হাবিবুল হায়দার
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

Signature
27/7/2023

মোঃ ওয়াহিদুল ইসলাম খুরাদ
তত্ত্বাবধায়ক প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

Signature
27/7/23

Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

Signature
30/7/2023

ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরপিএ্যান্ডডি) ও
ব্যবস্থাপনা পরিচালকের
রুটিন দায়িত্ব
ঢাকা ওয়াসা।

Dhaka Environmentally Sustainable Water Supply Project (DESWSP)

ANNUAL PROCUREMENT PLAN FOR FY 2023-2024

ADF-GRANT PROJECT (0805-BAN(SF)) (Services)

Sl No	Description of Procurement Packages (Services)	Unit	Quantity (RDPP)	Real Quantity/Plan for 22-23	Procurement method & type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.(RDPP)	EA Actual Estd. Cost in Lakh Tk.	Contract amount in Lakh Tk.	Allocation for current FY in Lakh Tk.	Time code for process	Advertise EOI	Invite/ Advertise Tender RFP	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award/ Negotiation	Signing of contract	Total time to contract signature (days)	Time for completion of contract (days)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	Individual Consultant (Grant Coordinator)	mm	36 Man Month	12 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	275.910	247.930	207.60	84.90	Planned Dates								107	30 months		
												Planned Days											
												Actual Dates	18.08.2022		22.09.2022	29.11.2022	23.12.2022	29.12.2022	17.01.2022				
2	Individual Consultant (Administrative & Finance Expert)	mm	36 Man Month	12 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	219.840	193.780	163.20	65.30	Planned Dates									121	30 months	
												Planned Days											
												Actual Dates	18.08.2022		22.09.2022	29.11.2022	23.12.2022	29.12.2022	19.02.2023				
3	Individual Consultant (Faecal Sludge Management Specialist)	mm	03 Man Month (Intermittent)	1.5 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	26.960	23.810	23.70	12.20	Planned Dates									141	3 months	
												Planned Days											
												Actual Dates	08.09.2022		10.10.2022	29.11.2022	23.12.2022	29.12.2022	17.01.2023				
4	Individual Consultant (Structural Engineer)	mm	05 Man Month (Intermittent)	02 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	26.250	25.550	24.90	21.70	Planned Dates									172	5 months	
												Planned Days											
												Actual Dates	08.09.2022		10.10.2022	29.11.2022	12.02.2023	17.02.2023	23.02.2023				
5	Individual Consultant (Social Safeguard/Resettlement Specialist)	mm	08 Man Month (Intermittent)	03 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	59.100	57.730	48.30	25.40	Planned Dates									127	8 months	
												Planned Days											
												Actual Dates	31.10.2022		01.12.2022	17.01.2023	12.02.2023	17.02.2023	07.03.2023				
6	Individual Consultant (Environmental Expert)	mm	10 mm (Intermittent)	02 mm	ICS (BTP)	PD	ADB-ADF(Grant)-GoB	61.270	58.020	54.00	31.80	Planned Dates									135	10 months	
												Planned Days											
												Actual Dates	31.10.2022		01.12.2022	17.01.2023	09.03.2023		15.03.2023				
7	NGO/Firm for Social Awareness for Strengthening Access of Woman and Vulnerable Groups in Selected Slums under ADF Grant Associated with DESWSP, DWASA	mm	114 MM	46 mm	CQS(BTP)	PD	ADB-ADF(Grant)-GoB	541.750	541.750	457.10	289.80	Planned Dates				30.07.2023	27.08.2023	03.09.2023	30.09.2023		293	30 months	
												Planned Days											
												Actual Dates	11.12.2022		11.01.2023								
8	NGO/Firm for Legal Empowerment for Strengthening Access of Woman and Vulnerable Groups in Selected Slums under ADF Grant Associated with DESWSP, DWASA	mm	60 MM	24mm	CQS(BTP)	PD	ADB-ADF(Grant)-GoB	323.360	323.360	243.40	117.10	Planned Dates				30.07.2023	27.08.2023	03.09.2023	30.09.2023		293	30 months	
												Planned Days											
												Actual Dates	11.12.2022		11.01.2023								
Total Value of Services (ADF Grant)=											648.20												

Note: **mm=man month

[Signature]
27.7.23

[Signature]
27/7/23
প্রকৌঃ মোঃ আল-আমীন
নির্বাহী প্রকৌশলী
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
27.7.23
গাজী হাবিবুল হায়দার
নির্বাহী প্রকৌশলী ও উপ-প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
27/7/2023
মোঃ ওয়াহিদুল ইসলাম মুরাদ
তত্ত্বাবধায়ক প্রকৌশলী ও
প্রকল্প পরিচালক
ডিইএসডব্লিউএসপি, ঢাকা ওয়াসা।

[Signature]
Engr. Md. Nurul Islam
Additional Chief Engineer (RP&D)
Dhaka WASA

[Signature]
30/7/2023
ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরপি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
কর্তৃক পরিচালকের
ঢাকা ওয়াসা।