


OFFICE OF THE EXECUTIVE ENGINEER
GENERATOR DIVISION
DHAKA WATER SUPPLY AND SEWERAGE AUTHORITY
ANNUAL PROCUREMENT PLAN (APP) FOR THE FINANCIAL YEAR 2023-2024


Sl No	Package No	Description of Works, Goods and Services	Unit	Qty	Proc. Meth.	Contract Approving Authority	Contract Amount in Lakh	Allocated Amount for (2023-2024) in Lakh	Time Code	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Contract Completion Date	Remarks
-------	------------	--	------	-----	-------------	------------------------------	-------------------------	--	-----------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	--------------------------	---------

1) Source of Fund: Generator Maintenance (Sl. no of budget 2023-2024 is 12) of Generator Division, Dhaka WASA. Allocated Budget = 597.19 Lakh


Head A : Carry Over Work.																	
1	CO-1	Trouble shooting, Servicing and Maintenance for 02 (Two) Years of 195 Units 250KVA DEUTZ brand Diesel Generator set at different MODS Zone of Dhaka WASA .	Nos	390	OTM (e-GP)	MD	366.201	120.00	Planned Dates	15-Mar-23	12-Apr-23	18-May-23	04-Jun-23	04-Jun-23	11-Jun-23	10-Jun-25	Work Running
									Planned Days	0	28	36	17	0	7	730	
									Actual Dates	15-Mar-23	12-Apr-23	18-May-23	04-Jun-23	04-Jun-23	11-Jun-23	10-Jun-25	
2	CO-2	Trouble shooting, Servicing and Maintenance for 01 (one) Year of 200 Units of various brand, various capacity Diesel Generator set at different MODS Zone under Generator Divisionn , Dhaka WASA .	Nos	200	LTM (e-GP)	MD	212.73435	132.75	Planned Dates	10-Oct-22	31-Oct-22	1-Dec-22	8-Dec-22	8-Dec-22	19-Dec-22	18-Dec-23	Work Running
									Planned Days	0	21	31	7	0	11	365	
									Actual Dates	10-Oct-22	31-Oct-22	1-Dec-22	8-Dec-22	8-Dec-22	19-Dec-22	18-Dec-23	
3	CO-3	Operation & Maintenance of Gas Generator 01 (One) power station at Mirpur 10/28, Water Tank Pump house compound under Generator Division, DWASA.	Pkg	1	OTM (e-GP)	MD	32.56	18.91	Planned Dates	06-Oct-22	27-Oct-22	10-Nov-22	10-Nov-22	13-Nov-22	29-Nov-22	28-Nov-22	Work Running
									Planned Days	0	21	14	0	3	16	365	
									Actual Dates	06-Oct-22	27-Oct-22	10-Nov-22	10-Nov-22	13-Nov-22	29-Nov-22	15-Jan-24	
4	CO-4	Shifting and installation of various capacity Gen-set of water pump of different MODS Zone under Generator Division , Dhaka WASA (lot 3)	Pkg	120	LTM (e-GP)	MD	18.97	8.50	Planned Dates	22-Nov-22	19-Dec-22	17-Jan-23	17-Jan-23	18-Jan-23	23-Jan-23	22-Jul-23	Completed
									Planned Days	0	27	29	0	1	5	180	
									Actual Dates	22-Nov-22	19-Dec-22	17-Jan-23	17-Jan-23	18-Jan-23	23-Jan-23	22-Jul-23	
Sub Total Tk.(1)=							280.16										


In word: Total Taka (In Word) : Taka Two Hundred Eighty Point Sixteen Lakh Only.



26/09/2026
মোঃ মুহাম্মদ আলম
উপ-সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা



24/9/26
রুবিনা সুলতানা
সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।


26/7/23
মোঃ সহিদুল ইসলাম
উপ-বিভাগীয় প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা, ঢাকা।


26/7/23
মোঃ এমদাদুল হক
নির্বাহী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।



26.7.2023
মোঃ আঃ লতিফ
তত্ত্বাবধায়ক প্রকৌশলী
আর.পি.ই এন্ড এম সার্কেল
ঢাকা ওয়াসা।



26/7/23
মোঃ কামরুল হাসান
প্রধান প্রকৌশলী
ঢাকা ওয়াসা।
প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন
উপ-সহকারী পরিচালক (পরিচালন ও বঙ্গাবস্থা)
ঢাকা ওয়াসা।



ড. মোঃ মিজানুর রহমান
উপ-সহকারী পরিচালক
(আমলি এন্ড জি)
ব্যবস্থাপনা পরিচালক
কমিউনিটি
ঢাকা ওয়াসা।


OFFICE OF THE EXECUTIVE ENGINEER
GENERATOR DIVISION
DHAKA WATER SUPPLY AND SEWERAGE AUTHORITY
ANNUAL PROCUREMENT PLAN (APP) FOR THE FINANCIAL YEAR 2023-2024


Sl No	Package No	Description of Works, Goods and Services	Unit	Qty	Proc. Meth.	Contract Approving Authority	Estimated Cost in Taka Lakh	Allocated Amount for (2023-2024) in Lakh	Time Code	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Contract Completion Date	Remarks
Head B : New Work.																	
5	OM-1	Trouble shooting, Servicing and Maintenance for 01 (One) Year of 200 Units of various brand, various capacity Diesel Generator set at different MODS Zone under Generator Division, Dhaka WASA.	Nos	200	OSTEM (e-GP)	MD	224.000	98.000	Planned Dates Planned Days Actual Dates	24-Sep-23 0 21	15-Oct-23 21 14	05-Nov-23 14 7	19-Nov-23 7 7	26-Nov-23 7 7	03-Dec-23 28 28	30-Dec-24 365 365	
6	OM-2	Operation & Maintenance of Gas Generator 01 (One) power station at Mirpur 10/28, Water Tank Pump house compound under Generator Division, DWASA.	Pkg	1	OSTEM (e-GP)	MD	32.550	15.000	Planned Dates Planned Days Actual Dates	06-Oct-23 0 21	27-Oct-23 21 14	17-Nov-23 14 7	01-Dec-23 7 7	08-Dec-23 7 7	15-Dec-23 28 28	11-Jan-25 365 365	
7	OM-3	Supply Spare Parts for Operation & Maintenance of 1MW Gas Generator Power Plant at Mirpur site under Generator Division, DWASA.	Pkg	1	OSTEM (e-GP)	CE	24.500	24.500	Planned Dates Planned Days Actual Dates	01-Aug-23 0 21	22-Aug-23 21 14	12-Sep-23 14 7	26-Sep-23 7 7	03-Oct-23 7 7	10-Oct-23 28 28	22-Dec-23 45 45	
8	OM-4	Supplying spare parts of different KVA and different brand Generator sets under Generator Division, Dhaka WASA.	Pkg	1	OSTEM (e-GP)	CE	20.000	20.000	Planned Dates Planned Days Actual Dates	01-Aug-23 0 21	22-Aug-23 21 14	12-Sep-23 14 7	26-Sep-23 7 7	03-Oct-23 7 7	10-Oct-23 28 28	07-Dec-23 30 30	
9	SFT-1	Shifting and installation of various capacity Gen-set of water pump of MODS Zone-1,2,3, and 4 or any other place under Generator Division, Dhaka WASA.	Nos	120	LTM (e-GP)	MD	23.000	23.000	Planned Dates Planned Days Actual Dates	01-Aug-23 0 21	22-Aug-23 21 14	12-Sep-23 14 7	26-Sep-23 7 7	03-Oct-23 7 7	10-Oct-23 28 28	05-May-24 180 180	
10	SFT-2	Shifting and installation of various capacity Gen-set of water pump of MODS Zone-5,6,7 and 8 or any other place under Generator Division, Dhaka WASA.	Nos	120	LTM (e-GP)	MD	23.000	23.000	Planned Dates Planned Days Actual Dates	02-Aug-23 0 21	23-Aug-23 21 14	13-Sep-23 14 7	27-Sep-23 7 7	04-Oct-23 7 7	11-Oct-23 28 28	06-May-24 180 180	
11	SFT-3	Shifting and installation of various capacity Gen-set of water pump of different MODS Zone under Generator Division, Dhaka WASA	Nos	60	LTM (e-GP)	MD	11.500	3.000	Planned Dates Planned Days Actual Dates	03-Nov-23 0 21	24-Nov-23 21 14	15-Dec-23 14 7	29-Dec-23 7 7	05-Jan-24 7 7	12-Jan-24 28 28	09-May-24 90 90	
12	CS-1	Construction of Gen-Shed and base of water pump of MODS Zone-4,5, and 8 or any other pump station under Generator Division of Dhaka WASA.	Nos	5	LTM (e-GP)	MD	18.500	18.500	Planned Dates Planned Days Actual Dates	03-Aug-23 0 21	24-Aug-23 21 14	14-Sep-23 14 7	28-Sep-23 7 7	05-Oct-23 7 7	12-Oct-23 28 28	09-Dec-23 30 30	
13	CS-2	Construction of Gen-Shed and base of water pump of MODS Zone 7,9 and 10 or any other pump station under Generator Division of Dhaka WASA.	Nos	5	LTM (e-GP)	MD	18.500	18.500	Planned Dates Planned Days Actual Dates	03-Aug-23 0 21	24-Aug-23 21 14	14-Sep-23 14 7	28-Sep-23 7 7	05-Oct-23 7 7	12-Oct-23 28 28	09-Dec-23 30 30	



26/09/2023
মোঃ মুহাম্মদ আলম
উপ-সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা



24/9/23
রুবিনা সুলতানা
সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।


26/9/23
মোঃ সাহিদুল ইসলাম
উপ-বিভাগীয় প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা, ঢাকা।


26/7/23
মোঃ এমদাদুল হক
নির্বাহী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।


26.7.23
মোঃ আঃ লতিফ
তত্ত্বাবধায়ক প্রকৌশলী-মোঃ কামরুল হাসান
আর.পি.ই এন্ড এম সার্কেল প্রধান প্রকৌশলী
ঢাকা ওয়াসা।


প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন
প.ব.ব.স. পরিচালক (পরিচাল ও রপোর্ট)
ঢাকা ওয়াসা।


ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরবিন এন্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
সুটিন দায়িত্ব
ঢাকা ওয়াসা।

SI No	Package No	Description of Works, Goods and Services	Unit	Qty	Proc. Meth.	Contract Approving Authority	Estimated Cost in Taka Lakh	Allocated Amount for (2023-2024) in Lakh	Time Code	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Contract Completion Date	Remarks
14	CS-3	Construction of Gen-Shed and base of water pump of MODS Zone 1,2,3 and 6 or any other pump station under Generator Division of Dhaka WASA.	Nos	5	LTM (e-GP)	MD	18.500	18.500	Planned Dates	04-Aug-23	25-Aug-23	15-Sep-23	29-Sep-23	06-Oct-23	13-Oct-23	10-Dec-23	
									Planned Days	0	21	14	7	7	28	30	
									Actual Dates								
15	CS-4	Repairing of Shed & Base of Generators of water pump of MODS Zone-4,5,8,9, and 10 or any other site under Generator Division, Dhaka WASA.	Nos	15	LTM (e-GP)	MD	20.000	17.000	Planned Dates	05-Aug-23	26-Aug-23	16-Sep-23	30-Sep-23	07-Oct-23	14-Oct-23	11-Dec-23	
									Planned Days	0	21	14	7	7	28	30	
									Actual Dates								
16	CS-5	Repairing of Shed & Base of Generators of water pump of MODS Zone-1,2,3,6 and 7 or any other site under Generator Division, Dhaka WASA.	Nos	15	LTM (e-GP)	MD	20.000	17.000	Planned Dates	05-Aug-23	26-Aug-23	16-Sep-23	30-Sep-23	07-Oct-23	14-Oct-23	11-Dec-23	
									Planned Days	0	21	14	7	7	28	30	
									Actual Dates								
17		Urgent and unforeseen Goods, Works and Services			OTM/LTM/DPM/RFQ	CE/MD	5.000	5.030	Planned Dates								
									Planned Days								
									Actual Dates								
18		Emergency and unforeseen Goods, Works and Services [Rule 76(1)(Ta)]			OTM/LTM/DPM/RFQ	CE/MD	15.000	15.000	Planned Dates								
									Planned Days								
									Actual Dates								
19		Cash Advance for direct cash purchase [Rule 81(1)]			DPM	CE/MD	1.000	1.000	Planned Dates								
									Planned Days								
									Actual Dates								
									Sub Total Tk. (2) =								
									Grand Total Tk.(1+2) =	317.03							
										597.19							
Total Taka (In Word) : Taka Five Hundred Ninety Seven Point Nineteen Lac Only.																	

মোঃ মুছািবেরুল আলম
উপ-সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা

কুবিনা
২৬/৭/২৩
কুবিনা সুলতানা
সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।

মোঃ সাহিদুল ইসলাম
উপ-বিভাগীয় প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা, ঢাকা।

মোঃ এমদাদুল হক
নির্বাহী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।

মোঃ আঃ লতিফ
তত্ত্বাবধায়ক প্রকৌশলী
মার.পি.ই এন্ড এম সার্কেল
ঢাকা ওয়াসা।

মোঃ কামরুল হাসান
প্রধান প্রকৌশলী
ঢাকা ওয়াসা।

প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন
উপ-সহকারী পরিচালক (পরিচালক ও প্রকৌঃ)
ঢাকা ওয়াসা।

ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরসি এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
কর্তন দায়িত্ব
ঢাকা ওয়াসা।

Sl No	Package No	Description of Works, Goods and Services	Unit	Qty	Proc. Meth.	Contract Approving Authority	Estimated Cost in Taka Lakh	Allocated Amount for (2023-2024) in Lakh	Time Code	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Contract Completion Date	Remarks
-------	------------	--	------	-----	-------------	------------------------------	-----------------------------	--	-----------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	--------------------------	---------

2) Source of Fund: Spare Parts (Sl. no of budget 2023-2024 is 14) of Generator Division, Dhaka WASA. Allocated Budget = 83.18 Lakh

Head A : Carry Over Work.																		
20	CO-5	Estimate for Supplying & fitting-fixing of spare parts, servicing for 80K Maintenance of Gas Generator (Generator brand-GE Jenbacher, Model no-JGS 320 GS-N.L, Engine no- J320 GS-C105, Capacity-1.064 MW) of Mirpur 10/28, Water Tank Compound Pump House under Generator Division, Dhaka WASA	Pkg	1	OTM (e-GP)	MD	123.900	33.000										
										Planned Dates	26-Sep-22	17-Oct-22	23-Oct-22	23-Oct-22	13-Nov-22	16-Nov-22	04-Jul-23	
										Planned Days	0	21	6	0	21	3	230	
										Actual Dates	26-Sep-22	17-Oct-22	23-Oct-22	23-Oct-22	13-Nov-22	16-Nov-22	04-Jul-23	
21	CO-6	Supplying of spare parts of 200 KVA Volvo Massion 2 (two) Generator sets under Generator Division, Dhaka WASA.	Nos	2	OTM (e-GP)	MD	9.900	9.900										
										Planned Dates						25-Jun-23	27-Jun-23	
										Planned Days							03-Jan-00	
										Actual Dates						25-Jun-23	27-Jun-23	
22	CO-7	Supplying & fitting-fixing of spare parts for Engine Overhauling of 2 (two) Nos. 150KVA Volvo Penta Generator set under Generator Division, Dhaka WASA.	Nos	2	OTM (e-GP)	CE	13.200	13.200										
										Planned Dates	20-Jun-23	12-Jul-23	02-Aug-23	16-Aug-23	23-Aug-23	30-Aug-23	27-Oct-23	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
23	CO-8	Supplying & fitting-fixing of spare parts for Engine Overhauling of 2 (two) Nos. 175KVA Iveco Generator set under Generator Division, Dhaka WASA.	Nos	2	OTM (e-GP)	CE	13.100	2.000										
										Planned Dates	20-Jun-23	10-Jul-23	31-Jul-23	14-Aug-23	21-Aug-23	28-Aug-23	25-Oct-23	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
24	CO-9	Supplying & fitting-fixing of spare parts for Engine Overhauling of 2 (two) Nos. 200 KVA Volvo Massion Generator set under Generator Division, Dhaka WASA.	Nos	2	OTM (e-GP)	CE	13.250	2.300										
										Planned Dates	20-Jun-23	13-Jul-23	03-Aug-23	17-Aug-23	24-Aug-23	31-Aug-23	28-Oct-23	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
25	CO-10	Supplying & fitting-fixing of spare parts for Engine Overhauling of 1 (one) 200 KVA GFS and 1(one) 175 KVA Iveco Generator set under Generator Division, Dhaka WASA.	Nos	2	OTM (e-GP)	CE	13.160	2.000										
										Planned Dates	20-Jun-23	11-Jul-23	01-Aug-23	15-Aug-23	22-Aug-23	29-Aug-23	26-Oct-23	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
Sub Total Tk. (1)=								62.40										

In word:Taka Sixty Two Point Forty Lac Only.

Head B : New Work.																	
26	SP-1	Supply & fitting-fixing necessary materials of 250 TR Mason Cooling Tower and a Cooling tower Pump motor , Cleaning, Servicing, Maintenance material for 01 MW Gas Generator Plant located at Mirpur 10/28, Water Tank Pump house compound under Generator Division, DWASA.	Pkg	1	OSTEM (e-GP)	CE	13.000	13.000									
										Planned Dates	02-Aug-23	23-Aug-23	13-Sep-23	27-Sep-23	04-Oct-23	11-Oct-23	08-Dec-23
										Planned Days	0	21	14	7	7	28	30
										Actual Dates							
27	SP-2	Supply Spare Parts for Operation & Maintenance of 956KW Gas Generator Power Plant at Mirpur site under Generator Division, DWASA.	Pkg	1	OSTEM (e-GP)	CE	20.000	1.000									
										Planned Dates	01-Aug-23	22-Aug-23	12-Sep-23	26-Sep-23	03-Oct-23	10-Oct-23	22-Dec-23
										Planned Days	0	21	14	7	7	28	45
										Actual Dates							
28		Urgent and unforeseen Goods, Works and Services			OTM/LTM/DPM/RFQ	CE/MD	2.000	2.000									
										Planned Dates							
										Planned Days							
										Actual Dates							
29		Emergency and unforeseen Goods, Works and Services [Rule 76(1)(Ta)]			OTM/LTM/DPM/RFQ	CE/MD	4.780	4.780									
										Planned Dates							
										Planned Days							
										Actual Dates							
Sub Total Tk. (2)								20.78									

Grand Total Tk.(1+2) = 83.18

In word:Taka Eighty Three Point Eighteen Lac Only.

মোঃ মুছািব্বেরুল আলম
26/09/2026
উপ-সহকারী প্রকৌশলী
জেনারেলের বিভাগ
ঢাকা ওয়াসা

রুবিনা সুলতান
26/09/26
সহকারী প্রকৌশলী
জেনারেলের বিভাগ
ঢাকা ওয়াসা।

মোঃ মহিদুল ইসলাম
26/09/23
উপ-বিভাগীয় প্রকৌশলী
জেনারেলের বিভাগ
ওয়াসা, ঢাকা।

মোঃ এমদাদুল হক
26/7/23
নির্বাহী প্রকৌশলী
জেনারেলের বিভাগ
ঢাকা ওয়াসা।

মোঃ এঃ লতিফ
26.7.2023
তত্ত্বাবধায়ক প্রকৌশলী
আর.পি.ই এন্ড এম সার্কেল
ঢাকা ওয়াসা।

প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন
উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও বকশাঙ্কেশ)
ঢাকা ওয়াসা।

ড. মোঃ মিজানুর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরপি এ্যান্ড জি) ও
ব্যবস্থাপনা পরিচালকের
কর্তৃপক্ষ
ঢাকা ওয়াসা।

SI No	Package No	Description of Works, Goods and Services	Unit	Qty	Proc. Meth.	Contract Approving Authority	Estimated Cost in Taka Lakh	Allocated Amount for (2023-2024) in Lakh	Time Code	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Contract Completion Date	Remarks
-------	------------	--	------	-----	-------------	------------------------------	-----------------------------	--	-----------	---------------------------	----------------	-------------------	-------------------	-----------------------	---------------------	--------------------------	---------

3) Source of Fund: Office Maintenance (Sl. no of budget 2023-2024 is 5) of Generator Division, Dhaka WASA.

Allocated Budget = 8.00 Lac

Head A : Carry Over Work.

30	CM 02	Civil work of Mirpur Office compound under Generator Division, DWASA.	Pkg	1	OTM (e-GP)	SE	3.00	3.00		Planned Dates	25-Jun-23	16-Jul-23	06-Aug-23	20-Aug-23	27-Aug-23	03-Sep-23	31-Oct-23	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
							Sub Total Tk. (1)=	3.00										

In word:Taka Three Lac Only.

Head B : New Work.

31	CM 01	Civil work of Segun Bagicha Office compound under Generator Division, DWASA.	Pkg	1	OTM (e-GP)	CE	5.00	5.00		Planned Dates	01-Sep-23	22-Sep-23	13-Oct-23	27-Oct-23	03-Nov-23	10-Nov-23	07-Jan-24	
										Planned Days	0	21	14	7	7	28	30	
										Actual Dates								
							Sub Total Tk. (2)	5.00										

Grand Total Tk.(1+2) = 8.00


In word:Taka Eight Lac Only.


4) Source of Fund: Transportation maintenance (Sl. no of budget 2023-2024 is 13) of Generator Division, Dhaka WASA.


Allocated Budget = 4.85 Lac


32	OM-5	Supply and Installation necessary materials of Dhaka Metro-Tha-11-9471, Dhaka metro - Gha -132540 and Dhaka metro Tha-11-9680. under Generator Division, DWASA.	Lot	1	OTM (e-GP)	CE	4.500	4.500		Planned Dates	01-Aug-23	22-Aug-23	12-Sep-23	26-Sep-23	03-Oct-23	10-Oct-23	06-Jan-24	
										Planned Days	0	21	14	7	7	28	60	
										Actual Dates								
33		Urgent and unforeseen Goods, Works and Services			OTM/ LTM/ DPM/ RFQ	CE/MD	0.35	0.35		Planned Dates								
										Planned Days								
										Actual Dates								
							Total	4.85										


In word:Taka Four Lac Eighty Five Thousand Only.



26/09/2023
মোঃ শাহাবুজ্জামান আলম
উপ-সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা



24/9/23
রুবিনা সুলতানা
সহকারী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।



26/7/23
মোঃ সাহিদুল ইসলাম
উপ-বিভাগীয় প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা, ঢাকা।


26/7/23
মোঃ এমদাদুল হক
নিবাহী প্রকৌশলী
জেনারেটর বিভাগ
ঢাকা ওয়াসা।


27/7/23
মোঃ আজিজুল হক
তত্ত্বাবধায়ক প্রকৌশলী
মার.পি.ই এন্ড এম সার্কেল
ঢাকা ওয়াসা।


27/7/23
মোঃ কামরুল হোসাইন
প্রধান প্রকৌশলী
ঢাকা ওয়াসা।


30/7/2023
প্রকৌঃ এ.কে.এম. সাহিদ উদ্দিন
উপ-ব্যবস্থাপনা পরিচালক (পরিচালন ও বকশালেকা)
ঢাকা ওয়াসা।


27/7/2023
ড. মোঃ জাহাঙ্গীর রহমান
উপ-ব্যবস্থাপনা পরিচালক
(আরএন এ্যান্ড ডি) ও
ব্যবস্থাপনা পরিচালকের
স্থায়ী দায়িত্ব
ঢাকা ওয়াসা।